

The Committee appointed to superintend the building of the Town House, according to the votes of the Town, have during the past season attended to that sum, and have so far progressed in their duties, as to cause the building to be nearly completed, upon the lot on the North side of Centre Street) purchased of William King by the town for that purpose, and do now report that there has been paid towards this object by the Selectmen on bills approved by the committee the following sums to wit .

To William King for the lot - -	\$900.00
“ William Weeks & Col in full for stone, brick, and masonry --	2671.91
“ Nathan Covell for digging cellar gravelling, grading, and drain --	181.19
“ S. Winslow for hewn stone &c.	147.94
“ Denny Kelley for slating	361.14
“ Nathl Walker towards contract for wood work --- ---	1200.00
“ S. Winslow towards steps	50.00
“ J. Corliss towards plastering	40.00
For sundry small bills for materials, iron work, labor and advertising --- --- ---	<u>23.56</u>
amounting in all to --	\$ 5575.74

The Committee estimates that to exchange the contracts already made and complete the building according

to the plan the following sum will be
 required to wit.

For balance for wood work	---	---	1100.00
Plastering	---	---	300.00
Painting	---	---	150.00
Stone steps as per contract	---	---	250.00
amounting to	---	---	<u>1800.00</u>

which sum added to that already paid
 as above stated will amount to \$7375.74
 which will be less by \$124.26 than the
 estimated cost of the land & building,
 according to the report & plan heretofore
 presented to the town, and adopted.
 As soon as the tenements in the building
 are ready for rent, and others will be so
 very soon, the committee recommend to
 some person or town officer to appoint
 to take charge of the building with au-
 thority to lease such parts thereof as are
 intended for that purpose and to collect
 & pay into the Treasury the rents therefor.

J. Sewall Com^e
 Bath March 26. 1838. Caleb Leavitt
 Zina Hyde

Entered on Town Records

and complete the building according
 to the plan the following sum will be
 required to wit.

For balance for wood work	---	---	1100.00
" Plastering	---	---	300.00
" Painting	---	---	150.00
" Stone steps as per contract	---	---	<u>250.00</u>
amounting to	---	---	\$ 1800.00

which sum added to that already paid
 as above stated will amount to \$7375.74
 which will be less by \$124.26 than the
 estimated cost of the land & building
 according to the report & plan heretofore
 presented to the town, and adopted.


As some of the tenements in the building
 are ready for rent and others will be so
 very soon, the Committee recommends that
 some persons or town officer be appointed
 to take charge of the building with au-
 thority to lease such parts thereof as are
 intended for that purpose and to collect
 & pay into the Treasury the rents therefor.

J. Sewall Com^e

Bath March 26. 1838. Caleb Leavitt

Zina Hyde

Entered on Town Records



[written sideways to page]

Report
of the
Committee on the ex-
penditure of the Town
House Mar 23
1838

Report on
Town House